From	To	Unit	nos	L (m)	B 1 (m)	B 2 (m)	(B1+B2)/2 (m)	D (m)	Quantity	Remarks
2	3	4	5	7	8	9	10	11	12	13
Providing and laying cement concrete using 20mm and downsize granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for RCC works laid in 10cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, with all lead and lifts etc., complete (exclusive of cpost of steel and fabricaton charges) Ready Mixed Cement Concrete M 20 for Raft foundation, Column, Footing, main and secondary beams as per specifications.										
		CUM								
1st Main Road-3rd cross to 4th cross-			1	15.00	3.60	4.00	3.80	0.200	11.40	
			1	15.00	4.00	3.90	3.95	0.200	11.85	
			1	15.00	3.90	4.30	4.10	0.200	12.30	
			1	15.00	4.30	4.00	4.15	0.200	12.45	
			1	14.00	4.00	4.15	4.08	0.200	11.41	
1st Main Road-4th cross to 5th cross-			1	15.00	4.90	3.80	4.35	0.200	13.05	
			1	15.00	3.80	3.90	3.85	0.200	11.55	
			1	15.00	3.90	4.40	4.15	0.200	12.45	
			1	15.00	4.40	4.35	4.38	0.200	13.13	
			1	8.30	4.35	4.60	4.48	0.200	7.43	
From 6th cross			1	8.30	3.80	3.50	3.65	0.200	6.06	
			1	15.00	3.50	2.10	2.80	0.200	8.40	
			1	11.40	2.10	2.20	2.15	0.200	4.90	
Dead end			1	17.00	2.20	2.80	2.50	0.200	8.50	
Bus road			1	3.30	2.30	2.30	2.30	0.200	1.52	
			1	4.00	4.80	4.90	4.85	0.200	3.88	

E.E. (Project)

E.E. (Project)

E.E. (Project)

11/01/18

Contractor

Asst. Engineer(Project)

Asst. Executive Engineer(Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

From	To	Unit	nos	L (m)	B 1 (m)	B 2 (m)	(B1+B2)/2 (m)	D (m)	Quantity	Remarks
2	3	4	5	7	8	9	10	11	12	13
From 6th cross-For Rcc Drain			1	8.30	0.90	0.90	0.90	0.150	1.12	
			1	15.00	0.90	0.90	0.90	0.150	2.03	
			1	11.40	0.90	0.90	0.90	0.150	1.54	
Dead end			1	17.00	0.90	0.90	0.90	0.150	2.30	
From 6th cross-For Rcc Drain-Side walls			2	8.30	0.15	0.15	0.15	0.600	1.49	
			2	15.00	0.15	0.15	0.15	0.600	2.70	
			2	11.40	0.15	0.15	0.15	0.600	2.05	
Dead end			2	17.00	0.15	0.15	0.15	0.600	3.06	
					Total Qty				166.56	
Deduction for Manholes			7	(3.14 X 0.70 X 0.70)/4				0.200	0.54	
					Net Qty				166.02	

11/01/18

Checked

E.E. (Project)

Contractor

Asst. Engineer(Project)

Asst. Executive Engineer(Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore